TOWNSHIP OF WILMOT WORK PROGRAM - 2015 DEPARTMENT: CAO DATE: August 31, 2015 Person **Project** Responsible J A S O N D STRATEGIC PLAN New WREDC was created and new Board $X \mid X \mid X$ X X selected. Working with CTT Board and staff 1 CTT/Regional Economic Development Corporation Implementation Grant, Municipal CAOs on transfer. In June, Mayor, Ward Councillor and CAO met with New Hamburg Board of Trade 2 Joint initiative, Boards of Trade, Chamber of Commerce Grant, Harold, Rosita, Barb X $X \mid X \mid X$ Executive Committee to discuss a wide range of tasks. Χ Χ Χ X EOI approved for WCF Vital grants. CAO's Waterloo Region Tourism Marketing Corporation Grant Х Х 3 Χ Χ Χ Χ X Funding approved under Canada 150 Fund. Χ Monitor/persue senior government opportunities Grant, Management Team 4 Hire consultant and undertake a Facilities & Recreation Services X Application submitted for OMCIP. 5 Grant. Scott Х Χ Χ Χ Х Master Plan CAPITAL PROGRAM Х X 2015 Complete. Updated 10 Year Capital Forecast 2015 and 2016 Grant, Management Team 6 **GENERAL** 7 Budget 2015 Grant, Management Team Completed. Х Χ $X \mid X$ 8 Budget 2016 Grant, Management Team Completed. Χ Χ 2015 Work Programs and review Grant, Management Team 9 $X \mid X \mid X$ Grant, Management Team Employee performance reviews 10 **NEW INITIATIVES** 23 Directors and Managers attended the Leadership training for front-line managers Grant. Lorena 11 half day seminar by James Robbins. Bar-be-que was successful, held on July Χ Establish annual summer staff bar-be-que Grant, Lorena 12

TOWNSHIP OF WILMOT WORK PROGRAM - 2015 DEPARTMENT: CLERK'S SERVICES DATE: August 31, 2015 Person **Project** Responsible ASOND STRATEGIC PLAN Township continuing discussions with $|x| \times |x| \times |x|$ Joint Initiatives - Boards of Trade, Chamber of Commerce Grant/Harold/Rosita/Barb 1 Boards of Trade Homepage design complete. Content Website Design and Implementation Website Working Group X X X X X X X2 writing in progress. Project to "go-live" CAPITAL PROGRAM New Dundee Mun/Cmty Events Grd Sign (Capital Project) 3 Barb/Scott Completed **GENERAL** Accessibility Initiatives/Actions - 2014 Municipal Election Report Barb/Dawn Completed 4 5 RFQ - Lease of Mun Agric Lands - West of Catherin Street, NH Barb Completed Amend Dog Keeping Bylaw re Dangerous Dogs Barb/Dawn/Derek/Kevin X X Research Underway 6 7 2014 Work Program Year End Review Barb/Dawn/Derk/Kevin Completed Barb/Dawn/Derek/Kevin 2015 Work Program Completed 8 2015 Work Program Mid Year Review Χ August 31st 9 Barb/Dawn/Derk/Kevin Community Newsletter (with interim tax bills) Dawn Completed 10 11 Community Newsletter (withfinal tax bills) Dawn Completed Budget approved in February 2015. 12 Budget 2015 Barb/Management Team Χ Χ X X Draft budget schedule approed by SMT. 13 Budget 2016 Barb/Management Team Hire By-law Summer Student - Canada Summer Jobs Barb/Derek/Lorena Completed 14 Update Township Property Inventory Dawn Χ 15 $X \mid X$ Χ **Employee Performance Reviews** Barb 16 Re-registration of 40 Year Old Easements Completed 17 Dawn Proposed Designation Livingston Church Completed 18 Barb/Tracy/Heritage Cm X Drain Reports to be Filed Fall 2015 XX Χ Χ 19 Stephen Lichti Municipal Drain Barb/Dawn/B. Dietrich Χ Χ $X \mid X \mid X$ X Project Completion Summer 2015 Gingerich Road Drain Barb/Dawn/J. Kuntze 20 X Revised/updated Report Filed August 2015 Χ Χ St. Agatha Drain 2013-Kraehling Petition Barb/Dawn/J. Kuntze Χ Χ 21

DEPARTMENT: CLERK'S SERVICES DATE: August 31, 2015

		Person							
	Project	Responsible	J	Α	s	o	N	D	
22	Finnie Drain	Barb/Dawn/J. Kuntze	Х	Х	Х	Х	Х	Х	Pending Filing of Report
23	FIT Program Solar Rooftop Projects Reports	Barb							Ongoing Support
24	Phillips-Doehn Drain	Barb/Dawn/J. Kuntze							Completed
25	Don Zehr Drain Petition	Barb/Dawn/J. Kuntze	Х	Х	Х	Х	Χ	Х	Construction to be Completed August 2015
26	Activa-Region-Trussler Road Municipal Drain	Barb/Dawn/B. Dietrich	Х	Х	Х	Х	Х	Х	Appeal Filed with Drainage Tribunal
27	Wiebe Nauta Municipal Drain	Barb/Dawn/B. Dietrich	Х	Х	Х	Х	Х	Х	Drain Reports to be Filed Fall 2015
28	Drain Maintenance - Various Drains	J. Kuntze	Х	Х	Х	Х	X	Х	Tile and Catchbasin Repair, inspections in progress
28	Nachurs-Alpine Municipal Drain	Barb/Dawn/P. Burnside	Х	Χ	Х	Х	Χ	Х	Survey complete, preliminary design underway
29	Lottery Licensing Quarterly Reports to Ministry	Dawn	Х			Х			
30	Preparation of Procedural Manual Bylaw Enf/Animal Ctrl	Derek/Kevin	Х	Х	Х	Х	Х	Х	
31	Amend Schedules to Fire Route By-law	Barb/Michael/Derek/Kevin	Х	Х	Х				Update Underway
32	Update Traffic and Parking By-law	Barb/Dawn/Derek/Kevin	Х	Х	Х	Х	Х	Х	
33	Join Grand River Accessibility Advisory Committee	Barb/Dawn							Completed
34	Legal Process to Designate Livingston Presbyterian Church Baden	Barb/Tracy/Heritage Cm							Completed
35	Additional Smoking Prohibiitons - Prescribed Areas	Barb/Dawn/Vicky/Region							Met with Major Event Groups to Update
36	Digital Records Management System	Barb/Dawn						Х	Research Underway
37	Refil Part Time Animal Control Services Contract	Barb/Dawn/Derek/Patrick							Completed Through KWHS Existing Contract
	NEW INITIATIVES								
38	Bill 8(Pubic Sector/MPP AccountabilityTransp. Act) Research	Barb/Dawn/Area Clerks	Х	Х	Х	Χ	Х	Χ	Update at September 18th Clerks' Meeting
39	Provincial Review of Municipal Elections Act / Clerk's Feedback	Barb/Dawn/Area Clerks	Х						Clerk's Response Forwarded to Province
40	Provincial Review of Municipal Act - Clerk's Feedback	Barb/Dawn/Area Clerks	Х	Х	Х	Χ			Report Forthcoming to Council Fall / 2015
41	RFQ Township of Wilmot Municipal Drainage Superintendent	Selection Committee	Х	Х					Council Approval of Award August/2015
42	Assignment of Part-time Animal Control - KWHS	Barb/KWHS/Finance							Completed
43	Registration of Trademark - Wilmot Fire Department Logo	Barb							Completed

	TOWNSHIP OF WILMOT WORK PROGRAM - 2015									
DEPA	DEPARTMENT: CLERK'S SERVICES DATE: August 31, 2015									
	Project	Person Responsible	J	A	s	0	N	D		
44	Amendments to Noise By-law - Wilmot FF Event; Baden CornFest	Dawn							Completed	
45	Establish Township Feedback Protocol	Barb/Management Team	Х	Х	Х				Research Underway	
46	Victoria Day Event Follow Up With Committee, Region, WRPS	Barb/Derek/Kevin/Dawn							Meeting Held to Review Safety Initiatives	
47	Multi-Year Accessibility Plan Update	Barb/GRAAC	Х	Х	Χ	Χ	Χ	Χ	Initial Review by GRAAC, Council Report to Follow	

DEPARTMENT: FINANCE DATE: August 31, 2015

	Duciest	Person		1	1	1	1	1	T
	Project	Responsible	J	Α	S	0	N	D	
	STRATEGIC PLAN								
1	Monitor/Pursue Senior Government Funding Opportunities	Rosita, Patrick, Management Team	х	х	х	х	х	х	Funding approved under Canada 150 Fund; EOI approved for KWCF Vital Grants; Application submitted for OMCIP
2	Website Design and Implementation	Website Working Group	х	х	х	х	х		Homepage design complete. Content writing in progress. Projected to "go-live" in November 2015.
3	Asset Management Plan Software Purchase/Implementation	Patrick, Rosita, Gary, Alastair, David, Sean	х	х	х	х	х	х	Contract awarded to Public Sector Digest. Staff working with consultants to compile Tangible Assets (TA) database
4	Review Expanding Options for Electronic Payment (Parking Fines, Animal Licensing, etc)	Ashton, Patrick	х	х	х				Review and implementation of eCommerce solution from USTI anticipated late summer
5	Establish Green Team for Sustainable Waterloo Region Regional Carbon Initiative (RCI)	Patrick, Grant							Project completed.
6	Joint Initiatives Boards of Trade, Chamber of Commerce	Rosita, Grant, Harold, Barb	x	х	х	х	х	х	Township continuing discussions with Board of Trade
	CAPITAL PROGRAM								
7	Implementation of Water Meter Radio Read Program	Ashton, Sue, Utilities	х	х	х	х	х	х	Installations on-going throughout 2015. To date 2,554 locations are completed.
8	Mannheim/Shingletown Water/Wastewater System Transition	Rosita, Ashton, Sue, Utilities	х	х	х				Cross-border servicing agreement completed. Water Meter replacements scheduled for August completion.
9	Public/Private Wi-Fi Implementation	Karl	х	х	х				Project completed.
10	Upgrade Desktops and Notebooks	Karl	х	х	х				Hardware purchased. Deployments ongoing througout summer.
11	Network Infrastructure Replacements (Back-up Server)	Karl	х	х	х	х			IT staff compiling specifications for fall RFQ
	GENERAL								
	FINANCIAL SERVICES								
12	Update Boundary Agreements for Fire Service (Wellesley/Blandford Blenheim)	Grant, Michael, Patrick							Project completed.
13	Budget 2015	Rosita, Patrick, Ashton, Marzena, Management							Budget approved in February 2015.
14	2015 Work Program	Rosita, Patrick, Ashton, Marzena, Lorena, Karl							Project completed.

DEPARTMENT: FINANCE DATE: August 31, 2015

		Person	I						
	Project	Responsible	J	Α	s	o	N	D	
15	Year End Financial Statements, FIR and Audit	Rosita, Patrick, Ashton							Project completed.
16	Establish In-House Tracking System for MPAC Assessments	Ashton	х	х					Project completed.
17	Update Electricity and Natural Gas Procurement Strategy	Rosita, Patrick, Marzena							Project completed.
18	Update Water Financial Plan for Council Approval	Ashton, Gary							Project completed.
19	Establish Policy for Fundraising Initiatives	Ashton, Rosita, Management Team							Draft policy under review by SMT
20	Review/Update Policy on Tangible Capital Assets	Rosita, Patrick				х	х		Policy to be updated upon completion of updated Tangible Assets inventory.
21	Review/Update/Streamline Internal Processing On-line Payments	Ashton, Patrick, Barb, Sue				х	х		Solution to be provided by TD CanadaTrust commercial banking. Implementation fall
22	Review Privacy/Confidentiality Policy for Property Tax Information	Ashton, Barb, Sue			х	х			Revenue services staff in discussions with area municipalities and OMTRA regarding policy.
23	Review WSIB Clearance Certificate Process/Compliance	Rosita, Patrick, Marzena			х	х			Working with accounting software provider to track compliance through AP module.
24	RFP - External Auditors	Rosita, Patrick							Project deferred to 2016 to co-incide with expiry of current contract.
25	Review/Update PSAB Valuations for Roads and Underground Infrastructure	Patrick, Ashton, Public Works							Project completed.
26	2015 Work Program Review	Rosita, Patrick, Ashton, Marzena, Management		х					Project completed.
27	2016 Municipal Grants Program	Rosita, Patrick, Management Team			х	х	х	х	Program intake to begin in September.
28	Budget 2016	Rosita, Patrick, Ashton, Marzena, Management			х	х	х	х	Draft budget schedule approved by SMT.
	IT SERVICES								
29	Complete Inventory and Documentation of IT Infrastructure	Karl	х	х	х	х	х	х	Inventory is continually updated throughout year.
30	Blackberry Device Upgrades	Karl, Marzena							Project completed.
31	Review Implementation of IT Usage Policy	Karl, Lorena				х	х	х	IT staff and HR Co-ordinator discussing elements of policy.
	HUMAN RESOURCES								
32	Seasonal Recruitment	Lorena, Management		х	х				Spring/summer completed, fall in progress
33	Implement Accomodation and Return to Work Policy	Lorena, Management Team				х	х		HR Co-ordinator compiling draft policy for SMT review.

DEPARTMENT: FINANCE DATE: August 31, 2015

		Person						
	Project	Responsible	J	Α	s	0	N	D
34	Wellness Sessions	Lorena		х			х	One session completed, more scheduled for August and November
35	Review Meals Allowance, Travel Expenses and Clothing Provisions	Lorena, Rosita, Patrick, Marzena		х				Project completed.
36	Review Memorial Donations, Gifts and Long Service Recognition Policies	Lorena, Management Team		х				Updated policies pending review by SMT.
37	Implement Online Training Environment	Lorena, Karl		х	х	х		HR Co-ordinator working in collaboration with Training/Public Education Officer and IT Systems Administrator to determine appropriate solution.
38	Investigate Online Timesheets with InfoHR	Lorena, Karl						x Project completed.
	NEW INITIATIVES							
39	Digitize Property Roll and Pre-Authorized Payment Plan files	Ashton, Barb, Sue			х	х	х	x Process established for fall implementation.
40	Create Standardized Format for Fillable Forms (On-Line)	Ashton		х	х	х		Working with WRG to establish standard template for all on-line forms/applications.
41	Kitchener Waterloo Community Foundation - Vital Grant	Rosita, Patrick, Scott, Vicky, Grant		х	х	х	х	tunding.
42	Municipal Legislation Review Feedback	Rosita, Patrick, Ashton	х	х				Staff reviewed proposed changes to Financial components of Municipal Act.
43	Leadership Training for Front-Line Managers	Lorena, Grant						23 directors and managers attended 1/2 day training session.
44	Establish Annual Summer Staff BBQ	Lorena, Grant	х					BBQ was successfully held in July 2015.
45	Public Sector Financial Reporting Conceptual Framework	Patrick	х	х	х			Participated and contributed to response from MFOA Committee for Accounting and
46	DWQMS Audit Training	Ashton, Sue, Utilities						Attended 2-day course on Internal auditing for the DWQMS
47	Risk Management Training with WRMIP	Patrick, Rosita, Public Works						Attended 1/2 day course on the merits of Risk Management in municipal environment
48	DWQMS Internal Audit	Ashton, Sue, Utilities		х	х			Audit to commence on August 24th

TOWNSHIP OF WILMOT WORK PROGRAM - 2015 DEPARTMENT: FACILITIES/RECREATION **DATE:** August 31, 2015 Person JASOND **Project** Responsible **Status** STRATEGIC PLAN 1 Scott/Geoff/contractor Complete installation & commissioning of the Wilmot Splash Pad complete 2 Continue to research, develop & impliment seniors/youth programs Vicky/Lacey Х Χ Х x on-going Review/prioritize trail segments (TMP) with the Trails Canada 150 CIP funding application 3 Interdepartmental Working Group (TIWG) for capital planning FRS/PW/DS x approved for WRC/Schmidt Woods Trail 4 Complete installation of barrier-free washroom at the NH Library Bruce/P&F staff complete 5 Assist with Healthy Communities Week Vicky/staff complete Hire consultant to undertake a Facilities & Recreation Services 6 Master Plan Scott Х Χ Х 7 Wilmot Reforestation Program - Parks (S & F) Scott CAPITAL PROGRAM 60 Snyder's Road West 8 Carpet replacement at Administration Complex Х Geoff/contractor Х Х 9 Atrium galss repairs at Administration Complex Geoff/contractor Χ Parks & Facilities Operations 10 Tender/purchase parks stake truck Geoff/P&F staff complete St. Agatha Parks & Facilities 11 CC - roof drainage repairs Bruce/contractor Х Х Х Х 12 Sararas Park playground replacement Geoff/contactor quotations received, September installation Petersburg Park 13 Parking lot expansion Scott/Geoff/contractor complete New Hamburg Arena/CC Geoff/supplier Replace banquet tables at NHCC Х complete 14 **Baden Parks & Facilities** lighting complete; awaiting restoration Scott/Geoff/contractor works Replace D#2 lighting

TOWNSHIP OF WILMOT WORK PROGRAM - 2015 DEPARTMENT: FACILITIES/RECREATION DATE: August 31, 2015 Person **Project** Responsible J A S O N D Status New Dundee Parks & Facilities NDCC washroom upgrades Geoff/suppliers х Х quotes being received for various items 16 **New Hamburg Parks & Facilities** х Norm Hill Park material storage bunkers 17 Geoff/contractor Х lighting complete; awaiting restoration Replace D#1 lighting Scott/Geoff/contractor works 18 Х Norm Hill Park lower lot grading/drainage Scott/Geoff/contractor 19 complete Wilmot Recreation Complex Seferian Design Group hired (PRD 2015-Hire consultant to undertake WRC/Schmidt Woods Trail design **TIWG** 20 Scott Hire contractor to design/install back-up power generator Х Wagler Electric hired (PRD 2015-05) 21 Complete maintenance repairs (pool changerooms) at aquatic centre Geoff/contractors work scheduled for September 22 Purchase /install pool pump controller Geoff/Bruce 23 complete GENERAL **Recreation Administration and Community Programs** 24 Scott/CAO/FIN/FRS staff 2015 Operating & Capital Budget complete; Budget approved Feb/15 25 Community Recreation Guide (spring/summer & fall/winter) Crystal/Angela/staff Х complete 26 All FRS staff Assist with the Splash Pad Grand Opening complete 27 2015 student grant applications Vicky complete Complete outstanding Fire Safety Plans (NH Arena/CC, Admin. 28 Complex) Scott/contractor Χ Х Х 29 Scott/Managers Complete annual performance reviews for F/T staff Х Х Continue the development of a departmental operating policies 30 manual Scott/Managers Х Х x on-going

Scott/CAO/FIN/FRS staff

Scott/FIN/Managers

Scott/Managers

 $x \mid x \mid x$

хх

x mid-year update complete

Update 10-year capital forecast

2015 Work Program update

31

32

33

2016 Budget

	TOWNSHIP OF WILMOT WORK PROGRAM - 2015										
DEPARTMENT: FACILITIES/RECREATION DATE: August 31, 2015											
	Project	Person Responsible	J	Α	s	0	N	D	Status		
25	Hire/train summer students Review resource requirements for capital program and trail network implimentation	Scott/Managers Scott				х	x		complete		
	NEW INITIATIVES										
36	Kitchener-Waterloo Community Foundation - Vital Grant	Rosita, Patrick, Scott, Vicky, Grant		х	х	Х	х		EOI approved. Formal application for funding.		

TOWNSHIP OF WILMOT WORK PROGRAM - 2015 DEPARTMENT: PUBLIC WORKS DATE: August 31, 2015 Person JASOND **Project** Responsible STRATEGIC PLAN Review/prioritize trail segments (Trails Master Plan) with the Trails Interdepartmental Working Group (TIWG) for capital planning FRS/PW/DS purposes. $X \mid X \mid X \mid X$ 2 Х Wilmot Reforestation Program - Public Works х Alastair CAPITAL PROGRAM 3 Alastair/Dave Hot Mix Asphalt Program Х Complete 4 Х Tar & Chip Program Alastair/Dave Complete 5 Bridge Appraisal Program Gary/Dave Х 6 Sidewalk Program Alastair Х Х Tender awared PW-2015-15 7 Grant & Williams Street Reconstruction Gary/Dave/Sean/Alastair Х Х Х Complete 8 Main Street Reconstruction - Engineering Gary/Dave/Alastair Х Х Х Х x Consultant hired PW-2014-08 9 King Street Reconstruction - Engineering Alastair/Dave x Consultant hired PW-2015-08 10 Replace Single Axle Truck (Roads) Tender awarded PW-2015-04 Alastair/Dave 11 Replace Pickup Truck (Roads) Alastair/Dave Delivery due in 3rd quarter 12 Steel Beam Guiderails - Pinehill Road Gary/Dave Complete **BUDGET** Gary/Dave/Sean/Alastair 13 Management Team 2015 Budget Budget approved February 2015 Gary/Dave/Sean/Alastair 14 2016 Budget Management Team Χ Х Х Х Gary/Dave/Sean/Alastair 15 Update 10-Year Capital Budget Forecast Management Team **ROADS** 16 Winter Sand Stockpile Dave х Х 17 Prepare Roads for 2016 Hard Surfacing Programs Dave Х Х Х 18 Gravel Resurfacing Program Alastair/Dave Х Complete 19 SWM Facilities - Inspections/Maintenance/Repairs Dave Complete in 4th quarter

	TOWNSHIP OF WILMOT WORK PROGRAM - 2015										
DEPA	RTMENT: PUBLIC WORKS										
	Project	Person Responsible	J	Α	S	0	N	D			
	UTILITIES	UTILITIES									
20	Marvin Street Sanitary Pump Station Upgrades	Sean		х	х						
21	Mannheim/Shingletown Water & Sanitary System Assumption	Public Works & Finance	х	х					Complete		
22	Water Meter Upgrades	Sean	х	х	х	х	х	х			
	GENERAL										
23	Reforestation Program	Alastair		х	х	х					
24	2015 Work Program and Review	Gary	х				х	х			
25	Employee Performance Review	Gary/Dave/Sean				х	х				
26	Update Municipal Database	Alastair				х	х	х			

DEPARTMENT: FIRE Date: August 31, 2015

		Person	1						
	Project	Responsible		ΤΔ	s	0	N	ח	
	STRATEGIC PLAN			_					
1	Fire Agreement Discussions (Wilmot/Waterloo/Wellesley)	Michael	Х	х	Х	Х	Х	Х	Wellesley complete, Waterloo Discussion
2	Review By-Law to Establish a Fire Department	Michael	х	х	х	х	Х	Х	Document review in process
3	Aizan Emergency Communications Discussion/Implementation	Michael	х	х	х	х	х	Х	Agreement Approved Training Starting
4	Emergency Management Training Event	Michael Gary M	х	х	х	х	х	Х	Event is in Development
	CAPITAL PROGRAM								
5	Baden Station Infrastructure Improvement	Michael	х	х	х	х	Х	Х	In Process
6	Baden Station Rear Pavement	Michael			х	х	х	х	In Process
7	Diesel Exhaust Extraction System New Dundee	Michael	х	х	х	х	х		In Process
8	Structural Assessment New Hamburg Station	Michael	х	х	х	х	х	Х	Analysis On going
9	Pumper 3 New Hamburg	Michael Fire Mgmt Team	х	х	х	х	х	х	In Process
10	SCBA Upgrades	Michael	х						Complete
11	Protective Gear New Recruits	Michael Gary M	х						Complete
12	Emergency Back Up Power NH Fire Station	Michael / Scott	х	х	х	х	х	х	In Process
13	Emergency Back Up Power Baden Fire Station	Michael / Scott	х	х	х	х	х	х	In Process
14	Pick Up Truck Purchase	Michael	х	х					Complete
15	New Dundee Tanker Lift	Michael	х	х					Complete
16	Baden Tanker 6 Hose Bed Cover	Michael	х						Complete
17	New Hamburg Tent Rental	Michael	х	х					Complete
18	Focible Entry Tools	Michael	х	х					Complete
19	Ventilation Saw New Hamburg	Michael	х	х					Complete
20	Truck Reflective Striping - Baden & New Hamburg	Michael/Fire Mgmt. Team	х	х					Project 50% Complete
	GENERAL								
21	Recruit Firefighter Training	Gary M	х	х	х	х			Training Ongoing to October
22	Live Fire Training	Gary M	х	х	х	х			Training Ongoing to October

	TOWNSHIP OF WILMOT WORK PROGRAM - 2015									
DEPA	DEPARTMENT: FIRE Date: August 31, 2015									
	Person Responsible J A S O N D									
23	Firefighter Survival Training	Gary M	х						Training Complete	
24	Vulnerable Occupancies Compliance	Dale	х	х	х	х			Compliance Achieved	
25	Carbon Monoxide Detector Program	Dale	х	х	х	х	х	х	Program is Ongoing	

	TOWNSHIP OF WILMOT WORK PROGRAM - 2015									
DEPA	DEPARTMENT: DEVELOPMENT SERVICES DATE: August 31, 2015									
	Project	Person Responsible	J	Α	s	0	N	D		
	STRATEGIC PLAN									
1	Work with NHBOT re: Signage to promote NH Heritage District	Tracy, Harold	Χ	Х	Х	Х	Х	Х		
3	Joint Initiatives, Boards of Trade, Chambers of Commerce Review / Priortize trail segments (Trails Master Plan) with the Trails Indepartmental Working Group (TIWG) for capital planning purposes	Grant, Harold, Rosita, Barb FRS/PW/DS			X X					
	CAPITAL PROGRAM									
4	Budget 2015	Harold, Management Team							Budget Approved Feb/15	
5	Budget 2016	Harold, Management Team			Х	Х	Х	Χ		
6	Updated 10 year Capital Forecast	Harold, Management Team			Х	Х	Х	Х		
	GENERAL									
7	2015 Work Program	Harold							Complete	
8	Township Official Plan Review (Conformity)	Harold, Andrew	Χ	Х	Х	Х	Х	Χ	Initiated and Ongoing	
9	Township Official Plan Review (Rationalization)	Harold, Andrew	Χ	Х	Х	Х	Х	Χ	Initiated and Ongoing	
10	Source Water Protection Implementation	Harold	Χ	Х	Х	Х	Х	Χ	Ongoing	
11	Septic Reinspection Program Implementation	Harold, Terry, Basia, Andrew	Χ	Х	Х	Х	Х	Χ	Initiated and Ongoing	
12	Website Refresh Terms of Reference / RFP	All Departments	Х	Х	Х	Х	Х	Х	Complete	
13	New Hamburg Core Area Parking Review	Harold, Andrew	Χ	Х	Х				Initiated and Ongoing	
14	2015 Work Program Review	Harold		Х					Complete	
15	Employee Performance Reviews	Harold				Х	Х	Χ	Complete	

TOWNSHIP OF WILMOT WORK PROGRAM - 2015 DEPARTMENT: CASTLE KILBRIDE DATE: August 31, 2015 Person **Project** Responsible JASOND STRATEGIC PLAN Completed Expand summer concert series at Castle Kilbride Tracy, Sherri Completed 2 Introduce new exhibits at Castle Kilbride that appeal to all ages Sherri, Tracy 3 Х Х Х Research and introduce new Christmas event at Castle Kilbride CK Staff & Committee Reorganize and promote Township archives and artifact collections Х х Х х 4 Х Tracy, Sherri 5 Promote Castle Kilbride and Wilmot Twp as a tourist destination Х х х Х Х Tracy, Sherri 6 Update Non-Designated Register of Heritage Properties Tracy, Heritage Wilmot х хх х Completed; Designated Livingston Designate a Wilmot Township property Tracy, Heritage Wilmot 7 Presbyterian Chuch on June 7, 2015 Featured at Cornfest and Doors Open Promote historical walking tours Tracy, Heritage Wilmot Х 8 Х Completed 9 Submit grant application for NH Grandstand mural project Tracy, HW Chairperson 10 Research municipal Arts and Cultural plans CK Staff Х хх CAPITAL PROGRAM Coordinate grandstand mural project Tracy, Heritage Wilmot Х Х Presentation to Council in September **GENERAL** CASTLE KILBRIDE Completed 12 Write federal/provincial grants for summer youth employment Tracv Research and establish 2015 event and exhibit schedules Sherri Completed 13 Completed 14 Plan for Canada's Sesquicentennial with regional Museum Network Tracy, Sherri Completed 15 Research, develop and install spring/summer exhibits Tracy, Sherri, CK 16 Research, plan and market summer camp programs Completed Tracy Solicit colleges/universities for Internship proposals Completed 17 Tracy Enhance Castle Procedures and Volunteer Training Manuals Completed 18 Tracy 19 Interview, hire and train summer staff for Castle/ Heritage Wilmot Completed Tracy Completed Enhance and circulate Spring curriculum programs to schools Tracy

TOWNSHIP OF WILMOT WORK PROGRAM - 2015 DEPARTMENT: CASTLE KILBRIDE DATE: August 31, 2015 Person **Project** Responsible ASOND 21 Write Community Museums Operation Grant (CMOG) for museum Completed Tracy 22 Prepare and deliver summer programs and events Sherri, Tracy Completed 23 Review/plan for Junior Volunteer /Community involvement Students Sherri Completed 24 Research, develop and install fall/winter exhibits Tracy, Sherri Completed Х Х 25 Plan 2016 budget Sherri, Tracy хх х Tracy, Sherri, CK Research and plan draft 2016 special event and exhibit list х Х Х 26 х Prepare and deliver winter programs and events Sherri Х Х Х Castle Kilbride Advisory Committee Completed Plan 2015 initiatives with Chairperson from Castle Kilbride Tracy, CK Chairman 28 29 Coordinate and present new Christmas event CK Staff & Committee х х х 30 Complete Castle Kilbride book CK Staff & Committee Х Х Х Х In progress; to be completed December Review Castle Kilbride Museum Policies CK Staff & Committee 31 хх HERITAGE WILMOT Heritage Wilmot Advisory Committee 32 Plan 2015 initiatives with Chairperson from Heritage Wilmot Tracy, HW Chairman Completed Х 33 Plan/assist Doors Open Waterloo Region to promote Wilmot Tracy, Heritage Wilmot Х Х x x хх 34 Research and plan for a Sir Adam Beck commemorative feature Tracy, Heritage Wilmot Review Wilmot Walking Tours for 2016 Tracy, Heritage Wilmot $x \mid x$ **NEW INITIATIVES** CK Staff, CK Chairman Assist with establishing new Castle Lecture Series Х Х Completed 37 Assist WRTMC with Attractions Ontario AGM Tracy, Sherri хх Coordinate microfilm scanning project (Metroland Partnership) Tracy